

Full migration towards ERTMS

The Danish Signalling programme

13.11.2017


Presented at CCRCC by Chief Engineer Jens Holst Møller

banedanmark



Background (2008)

- 60 pct. of all signaling will have exceeded their useful life in 2024
- Core competencies regarding legacy signaling going on pension
- 50 pct. of all train delays caused by signalling related errors
- Interoperability not economically feasible within frame of legacy signalling
- Conventional renewal not economically advantageous nor feasible as method to remove renewal backlog
- Benefits associated with radio based signalling (CBTC and ETCS L2)



Danish Signalling programme

Radio based signalling as an enabler for open marked renewal

- National deployment of ERTMS level 2 and deployment of CBTC on S-bane, decided 2009, main contracts in 2011/2012.
 - o East Denmark, Alstom
 - o West Denmark, Thales-Strukton
 - o Onboard, Alstom
 - o STM, Siemens
 - o GSM-R, Nokia
 - o S-bane infra&onboard Siemens
- ETCS Baseline 3
 - o Online Key management
 - o ETCS over GPRS
 - o Level crossings
 - o Braking curves for conventional trains
 - o Interoperability consolidation (+400 CR)
- S-bane high capacity CBTC
 - o Moving block (70 sec technical headway)
 - o ATO (GoA2 in operation, GoA4 ready)



Status

First ERTMS lines under test

- Early Deployment line West in test (81 km single track, 120 km/h) target Q3 2018
- Early Deployment line East in test (67 km single track, 120 km/h) target Q4 2018
- New line Copenhagen-Ringsted in installation (60 km double track, 250 km/h), test starting januar/february 2018 (commissioning dec 2018)
- Odense-Svendborg in engineering (47 km single track)
- Struer-Thisted in installation (73 km single track)
- Struer-Langå in engineering (102 km single track)
- Replanning end 2016 switched sequence of lines to do secondary lines before main lines and extended time plan 2 years, due to **delayed design** from suppliers.
- Both TCCs (and obviously the Joint Test Lab) are delivered and in use.
- First CBTC line on S-bane in stable operation




Current focuspoints for the ERTMS deployment


- Commissioning of first ERTMS lines are our highest priority.
- Onboard fitment delays is pushing commissioning dates for trackside deployment, in depth analysis and replanning based on onboard fitment ongoing.
 - Alignment with DSB and ministry regarding expected traffic on the lines.
 - Variance analysis on robustness of onboard fitment plans
 - Initiatives to increase robustness of onboard design and fitment plans
- Next update regarding the plan will be in December 2017.



Onboard overview for 2018-2019 ** DRAFT **



Punctuality on S-bane since commissioning of CBTC (ultimo february 2016)



ERTMS & CBTC learnings

Product and process maturity growth

- ERTMS B3 products are available both trackside and onboard.
- The integration tests in lab and on lines are going well -building confidence that the systems will work in operation.

However:

- The design phase has been longer than planned both for CBTC and ERTMS (but especially for ERTMS onboard)
- The onboard product and installation process maturity has been a big challenge
- Marked barriers hamper the onboard installation process (train documentation)
- The current onboard product offers are incomplete with respect to software management.

Future steps

Before 2023

- Introduction of B3R2 including ETCS over GPRS in onboard

After 2023

- Improvement of braking curves
- Infrastructure support for ATO (GoA2)
- Driver Advisory Systems or ATO (GoA2) in new trains
- Increased capacity for trainsets through Level 3 on main corridors.
- Migration from GSM-R to next generation radio