

# Train Control ETCS system ETCS 1

# ETCS System Compatibility Test Description

	Name	Signature Date	Signature
Written	Thomas Destrée		
Checked	Francisco Lozano		
Approved	Yves Werner		

This document is property of Infrabel and cannot in any way be modified without written permission from the Signalling Projects service.



Author	Version	Date	§ Adapted	Reason
T. Destrée	1.1 draft 1	16/09/2020	/	Creation of the document
T. Destrée	1.1 draft 2	9/12/20202		Review comments.
T. Destrée	1.1	11/12/2929		Major version
			§3	Correct name of the test case L1FS_3
T. Destrée	1.2 draft 1	1/02/2021	§4.10	Update to clarify test case ESC_L1FS_8.
		2/07/2021	Test cases ESC_TR_12, ESC_TR_15	Test cases adapted for trains without TBL1+ STM.
T. Destrée	1.2 draft 2	10/6/2021	Test cases ESC_TR_5, ESC_TR_7.1, ESC_TR_7.2	Transitions with TVM
T. Destrée	1.2	8/09/2021		Integration of review comments and major version.
T. Destrée	1.3	8/02/2022	ESC_TR_5, ESC_TR_7.1, ESC_TR_7.2	Remark added in the description of test cases involving TVM430.
T. Destrée	1.4 draft 1	12/09/2022	ESC_L1FS_5 ESC_L1FS_3	Minor correction in "Description" cell. Test case deleted
T. Destrée	1.4	7/11/2022	§1.2 §3	New version of the TST PLN ESC_L1FS_3 deleted. Major version
T. Destrée	1.5	16/11/2022	§1.2 §4.8.1 §4.15.2 §4.10	New version of [1]. Minor change in Starting conditions. P46 removed from the Figure. Testcase ESC_L1FS_8 deleted.
			4.1	Confidentiality clause modified. Tests ESC_L1FS_1 deleted.
T. Destrée	1.6 draft 1	28/09/2023	4.12, 4.13, 4.15	Implementation of CR1166 taken into account in ESC_TR_7.1, ESC_TR_7.2 and ESC_TR_15.
T. Destrée	1.6	21/03/2024	4.12, 4.13, 4.15	standardisation of the structure of tests modified by the CR1166 Maior version.

#### Abrogated documents

Name	Version	Date

#### Distribution of the document

Server	<server id=""> <path></path></server>			
Intranet	<path></path>			
SharePoint	<name></name>			
Circular letter	<nr></nr>			
Message	<nr></nr>			
Note	<nr></nr>			
E-mail	<name></name>	@infrabel.be		
	<name></name>	@<>		
Paper	<name></name>	<address></address>		

#### Announce of the publication of the document on intranet

E-mail	<name>@infrabel.be</name>



# Table of Contents

I-B.1

1.	INTRODU	JCTION	4
	1.1 PURI	POSE OF THE DOCUMENT	4
	1.2 BASI	C DOCUMENTS	4
	1.3 Refe	ERENCE DOCUMENTS	4
	1.4 ANNI	EXES	4
	1.5 Scol	PE	4
	1.6 DEFI	NITIONS, SYMBOLS AND ABBREVIATIONS	4
	1.7 KNO	WN IMPERFECTIONS	5
2.	ON-BOA	RD EQUIPMENT	5
3.	FUNCTIC	DNALITIES	6
4.	TEST SC	ENARIOS	7
	4.4 Tron		7
	4.1 1ESI	ESC_LIFS_I. INTENTIONALLY DELETED	/
	4.2 IESI	ESU_LIFS_2. IREPUS	/
	4.2.1	Seconoria diagram	/
	4.2.2		10
	4.0 IESI	Description	10
	4.3.1	Seconaria diagram	10
	4.3.2	Scenario diagram	11
	4.0 TEST		12
	4.0 IESI	ESC_LTFS_4. CROSSING CLOSED NON-PERMISSIVE SIGNAL WITHOUT OVERRIDE	12
	4.0.1	Seconaria diagram	12
	4.0.2		11
	4.1 IESI 171	Description	14
	4.7.1	Scenario diagram	14
	4.7.2		16
	4.0 11.51	Description	16
	4.8.2	Scenario diagram	17
	4.0.2 4.0 TESI		18
	101	Description	18
	492	Scenario diagram	18
	4 10 TEST	ESC 1158 8. INTENTIONALLY DELETED	10
	4.10 TEST	$ESC_TR_5$ TRANSITION LEVEL 1 ES TO TV/M430	10
	4.11 1L31 4.11.1	Description	10
	4.11.7	Scenario diagram	20
	4.12 TEST	ESC TR 7 1. TRANSITION TVM/30 TO LEVEL 1 FS	21
	4 12 1	Description	21
	4 12 2	Scenario diagram	22
	4 13 TEST	ESC. TR 7.2' TRANSITION TVM430 TO LEVEL 1 ES	22
	4 13 1	Description	23
	4 13 2	Scenario diagram	24
	4 14 TEQ1	ESC TR 12 TRANSITION FTCS1 FS TO STM TBI 1+	25
	4 14 1	Description	25
	4 14 2	Scenario diagram	26
	4 15 TEST	ESC. TR 15 TRANSITION STM TBI 1+ TO FTCS1 FS	27
	4 15 1	Description	27
	4 15 2	Scenario diagram	28



# 1. Introduction

### **1.1** *Purpose of the document*

The purpose of this document is to define the test scenarios to perform in order to prove the ETCS System Compatibility (ESC) between the trackside ETCS Level 1 with system version 1.Y and the Onboard.

The tests scenarios describe more in detail each "high level" scenarios defined in the ESC test plan [1]. The success of these test scenarios shall prove the technical compatibility between ETCS On-board and the Trackside part ETCS of the CCS subsystems within the ETCS1 with system version 1.Y area on Infrabel conventional network.

The technical specification for interoperability used inside an ETCS1 with system version 1.Y area on Infrabel network is the set of specifications 1, B2 (Cfr [2] and [3]).

These test scenarios for ETCS system compatibility do not cover all design rules used in an ETCS1 area. If required, Infrabel can provide additional operational test scenarios performed during the verification that the trackside subsystem complies with the requirement of the TSI.

In case of doubt concerning the ESC of the board with the trackside, the railway undertaking shall take the required action with his supplier and inform Infrabel.

#### **1.2** Basic documents

<b>Ref.</b> [1]	<i>Title</i> PSI (TC,ETCSsys,z) ESC TST PLN 1.8	<i>Owner</i> Infrabel
1.3	Reference documents	
Ref.	Title	Owner
[2]	Commission Decision (EU) 2012/88/EU of 25 January 2012	UE
[3]	Commission Decision (EU) 2012/696/EU of 6 November 2012	UE
[4]	PSI(TP,ETCSsys.L1LS.z) ESC TST DSC	Infrabel
[5]	PSI(TC,ETCSsys.L2,z) ESC TST DSC	Infrabel

#### 1.4 Annexes

 Ref.
 Title
 Owner

 [6]
 None

#### 1.5 Scope

This document is applicable for all trains would run under the protection of ETCS level 1 in an ETCS1 with system version 1.Y area on the Infrabel conventional network.

#### **1.6** *Definitions, symbols and abbreviations*

CCS	Control Command System
DMI	Driver Machine Interface
ESC	ETCS System Compatibility
ETCS	European Train Control System
IBG	Infill Balise Group
LS	Limited Supervision
NR	Not Relevant
SBG	Signal Balise Group
TSI	Technical Specification for Interoperability



### 1.7 Known imperfections

None

# 2. On-board Equipment

Out of scope of railway manager Infrabel.



# 3. Functionalities

The tested functionalities are described in the table here under:

Test scenario (ref ESC TST PLN [1])	Tested functionality
ESC_L1FS_1	Test case deleted
ESC_L1FS_2	IREPOS
ESC_L1FS_3	Test case deleted
ESC_L1FS_4	Crossing closed non-permissive signal without override
ESC_L1FS_5	Crossing closed non-permissive signal with override
ESC_L1FS_6	Crossing a closed permissive signal
ESC_L1FS_7	CR819
ESC_L1FS_8	Test case deleted
ESC_TR_1	ETCS 1 FS >> ETCS 1 LS (out of scope of this document)
ESC_TR_3	ETCS 1 LS >> ETCS 1 FS (out of scope of this document)
ESC_TR_5	ETCS 1FS >> TVM430
ESC_TR_7	TVM430 >> ETCS 1FS
ESC_TR_9	ETCS1 FS >> ETCS 2 FS (out of scope of this document)
ESC_TR_10	ETCS 2 FS >> ETCS 1 FS (out of scope of this document)
ESC_TR_12	ETCS 1 FS >> STM TBL1+
ESC_TR_15	STM TBL1+ >> ETCS 1 FS

The document will only describe the sequences to perform the scenarios but not all the actions to prepare the execution of the test scenarios.

Transitions to and from ETCS1 Limited supervision (ESC\_TR\_1 and ESC\_TR\_3) are covered in the ESC test DSC for ETCS1 LS program (cf. [4]).

Transitions to and from ETCS Level 2 (ESC\_TR\_9 and ESC\_TR\_10) are covered in the ESC test DSC for ETCS2 program (cf. [5]).



# 4. Test scenarios

# 4.1 Test ESC\_L1FS\_1: Intentionally deleted

#### 4.2 Test ESC\_L1FS\_2: IREPOS

#### 4.2.1 Description

ID		Date			Location / Line
ESC_L1F	-S_2	<dd mm="" yyyy=""></dd>			<line></line>
Description	on	Functionalities tested :			
		Test ESC_L1FS_2: IREPOS			
		The section betwee	en signals S1 and S2 is a regrouped section. The	ne itinerary passing	by track <track number=""/> (track
		A) is the longest iti	nerary of the regrouped itineraries.		
		The IREPOS BG ( <n< td=""><td>ID_C NID_BG&gt;) sends IREPOS information &lt;</td><td>distance signal/BG&gt;</td><td>m upwards signal S1.</td></n<>	ID_C NID_BG>) sends IREPOS information <	distance signal/BG>	m upwards signal S1.
		This test can be per	rformed in lab.		
Signal pa	issed				
Name				Trackside datafile in	n service
Signal S1	I: <signal name=""> is</signal>	open			
Signal S2	2: <signal name=""> is</signal>	closed			
Test Sce	narios	-			
Starting c	condition	Train is upwards sign	al S1 in ETCS 1 FS.		
		The route is set betw	een S1 and S2 passing by track A.		
	Be sure all authorisations are filled in before performing the test scenarios				
Sequences of the test scenario					
Step Step description			Description of what to be tested	Statement Co	omment
1 Train passes signal S1 and track A.		al S1 and track A.	Passing S1, the MA has the length of the	Pass / Fail	
			shortest itinerary to the signal S2, and the		



	Train receives IREPOS information	IREPOS BG is linked with identifier		
	when passing IREPOS BG.	"UNKNOWN".		
		Passing the IREPOS BG, the length of the		
		current section is extended by <difference of<="" td=""><td></td><td></td></difference>		
		distance between regrouped routes>m.		
2	Signaller opens signal S2 then train	The MA is extended downwards signal S2	Pass / Fail	
	passes signal S2.			
Test scenario finished				

I-B.1



#### 4.2.2 Scenario diagram





# 4.3 Test ESC\_L1FS\_2\_part 2: IREPOS

#### 4.3.1 Description

ID		Date			Location / Line	
ESC_L1F	S_2_part2	<dd mm="" yyyy=""> <li><li><li><li><li><li><li><li><li><li></li></li></li></li></li></li></li></li></li></li></dd>			<line></line>	
Description	on	Functionalities tested :				
		Test ESC_L1FS_2: IREPOS				
		The section between signals S1 and S2 is a regrouped section. The itinerary passing by track <track number=""/> (track				
		A) is the longest itir	e longest itinerary of the regrouped itineraries.			
			ID CNID BGS) sends IREPOS information <	distance signal/B	Com unwards signal S1	
				aistance signal b		
		This test can be per	formed in lab.			
Signal pa	assed					
Name				Trackside datafile	e in service	
Signal S1	I: <signal name=""> is o</signal>	open				
Signal S2	2: < <mark>signal name&gt; is</mark> (	closed				
Test Sce	narios					
Starting of	condition	Train is upwards sign	al S1 in ETCS 1 FS.			
		The route is set betwe	een S1 and S2 passing by track A.			
		Be sure all authoris	ations are filled in before performing the test	scenarios		
Sequence	es of the test scenar	io				
Step	Step description		Description of what to be tested	Statement	Comment	
1	Train passes signa	al S1 while the signal	The MA has the length of the shortest itinerary	Pass / Fail		
	S2 is closed.		to the signal S2, and the IREPOS BG is linked			
			with identifier "UNKNOWN".			
2	2 Before the train reaches the IREPOS		The MA is extended beyond the signal S2	Pass / Fail		
BG, the signal S2 is open.		is open.	(infill information is accepted) and the length			
Train passes the IREPOS BG receiving		REPOS BG receiving	of the current section is extended by			
	IREPOS information	on.	<difference between="" distance="" of="" regrouped<="" td=""><td></td><td></td></difference>			
			routes>m.			

PSI (TC,ETCSsys.L1FS,z) ESC TST DSC 1.6 E

I-B.1



Test scenario finished								

#### 4.3.2 Scenario diagram





# 4.5 Test ESC\_L1FS\_3 : Intentionally deleted

# 4.6 Test ESC\_L1FS\_4: Crossing closed non-permissive signal without override

#### 4.6.1 Description

ID		Date				Location / Line
ESC_L1F	<sup>-</sup> S_4	<dd mm="" yyyy=""></dd>				<line></line>
Descriptio	on	Functionalities tested	:			·
		<ul> <li>Test ESC_L1F</li> </ul>	S_4: Crossing closed no	on-permissive signa	l without overrid	de
Signal pa	ssed					
Name				Trackside datafile in	n service	
S1 : <sig< td=""><td>nal name&gt; is a close</td><td>ed-controlled main stop</td><td>o signal.</td><td></td><td></td><td></td></sig<>	nal name> is a close	ed-controlled main stop	o signal.			
Test Scer	narios					
Starting c	condition	Train is :				
		<ul> <li>in level 1 FS</li> </ul>	mode			
		<ul> <li>at standstill u</li> </ul>	pwards signal S1.			
		Be sure all authoris	ations are filled in befor	e performing the tes	st scenarios.	
Sequence	es of the test scenar	io				
Step	Step description		Description of what to be	e tested	Statement	Comment
1 Train passes signal S1 without activation of the Train is tripped and em			Train is tripped and emergend	cy brakes are applied.	Pass / Fail	
override. The train should be at low speed when						
passing the signal.						
Test scer	nario finished					



#### 4.6.2 Scenario diagram





# 4.7 Test ESC\_L1FS\_5: Crossing closed non-permissive signal with override

#### 4.7.1 Description

ID		Date				Location / Line
ESC_L1F	<sup>-</sup> S_5	<dd mm="" yyyy=""></dd>				<line></line>
Descriptio	on	Functionalities tested	:			
		<ul> <li>Test ESC_L1F</li> </ul>	S_5: Crossing closed no	on-permissive signal	with override	
Signal pa	ssed					
Name				Trackside datafile in	service	
S1 : <sig< td=""><td>nal name&gt; is a close</td><td>ed-controlled main stop</td><td>o signal.</td><td></td><td></td><td></td></sig<>	nal name> is a close	ed-controlled main stop	o signal.			
Test Scer	narios					
Starting c	Starting condition Train is :					
		<ul> <li>at standstill u</li> </ul>	pwards signal S1.			
		Be sure all authoris	ations are filled in befor	e performing the test	scenarios.	
Sequence	es of the test scenar	io				
Step	Step description	Description of what to be tested Statemer			Statement	Comment
1	1 Train passes signal S1 at low speed after activation of the override. Train changes to SR mode.			Pass / Fail		
Test scer	nario finished				<u>.</u>	



#### 4.7.2 Scenario diagram





# 4.8 Test ESC\_L1FS\_6: Crossing a closed permissive signal

#### 4.8.1 Description

ID		Date					Location / Line
ESC_L1F	<sup>-</sup> S_6	<dd mm="" yyyy=""></dd>					<line></line>
Descriptio	on	Functionalities tested	:				
		<ul> <li>Test ESC_L1F</li> </ul>	S_6: Crossing a closed p	ermissive signal			
Signal pa	ssed						
Name				Trackside datafile in	service		
S1 : <sig< td=""><td>nal name&gt; is a close</td><td>ed-non controlled main</td><td>stop signal.</td><td></td><td></td><td></td><td></td></sig<>	nal name> is a close	ed-non controlled main	stop signal.				
S2: <sig< td=""><td>nal name&gt; is an ope</td><td>en main stop signal. Eq</td><td>uipped with an IBG</td><td></td><td></td><td></td><td></td></sig<>	nal name> is an ope	en main stop signal. Eq	uipped with an IBG				
Test Scer	narios						
Starting c	ondition	Train is :					
		<ul> <li>in level 1 FS</li> </ul>	mode (or SR mode).				
		<ul> <li>at standstill u</li> </ul>	pwards signal S1.				
			· –				
		Be sure all authoris	ations are filled in before	e performing the tes	t scenarios.		
Sequence	es of the test scenar	io					
Step	Step description		Description of what to be	e tested	Statement	Commer	nt
1	Train passes signal S activation of the overric	S1 at low speed without de.	d without Train changes to OS mode.		Pass / Fail		
2	The train passes IBG of	es IBG of S2. Train rejects the infill information		ion.	Pass / Fail		
3 Train continues and passes S2. Train changes to FS mod		Train changes to FS mode, ex	ktending the MA length.	Pass / Fail			
Test scen	ario finished						



#### 4.8.2 Scenario diagram





### 4.9 Test ESC\_L1FS\_7 : CR819

#### 4.9.1 Description

ID		Date			Location / Line		
ESC_L1F	-S_7	<dd mm="" yyyy=""></dd>			<line></line>		
Description	on	Functionalities tested	:				
		- ESC_L1FS_	7 : CR819				
		If the balises are dup	licated within a balise group and a balise is not	read or not decoded c	rrectly but the duplicated balise		
		is, then the message	shall not be rejected and no linking reaction sha	ll be applied.			
Signal pa	assed						
Name			Trackside datafile in	service			
Test Sce	narios						
Starting of	condition	Train is in level 1 mod	de FS upwards a fixed balise group sending a te	xt message.			
		A cover is installed or	n the first balise of the fixed BG ( $N_PIG = 0$ ).				
		Be sure all authoris	ations are filled in before performing the test	scenarios			
Sequence	es of the test scena	rio					
Step	Step description		Description of what to be tested	Statement Cor	nment		
1	Train passes the fixed BG		No linking reaction occurs and the text	Pass / Fail			
			message <text bg="" by="" send="" the=""> is displayed</text>				
	on the DMI.						
Test scer	nario finished			· · · · · ·			

#### 4.9.2 Scenario diagram

	none
Final State	Train in level 1 FS beyond fixed BG



# 4.10 Test ESC\_L1FS\_8: Intentionally deleted

### 4.11 Test ESC\_TR\_5 : Transition Level 1 FS to TVM430

#### 4.11.1 Description

ID		Date					Location / Line
ESC_TR	_5	<dd mm="" yyyy=""></dd>					<line></line>
Descripti	on	Functionalities tes	ted :				
		- ESC_TR_	5: Transition Level 1 FS to TVM430.				
		This test case is c	nly required for trains running through line	e 1 (Only li	ine equipped with	TVM430	on the Infrabel network).
Signal pa	assed						
Name			Trackside of	datafile in s	service		
S1 : <sig< td=""><td>gnal name of the last</td><td>: <mark>signal&gt;</mark> is open pre</td><td>senting Y aspect.</td><td></td><td></td><td></td><td></td></sig<>	gnal name of the last	: <mark>signal&gt;</mark> is open pre	senting Y aspect.				
Test Sce	narios						
Starting of	condition	Train in level 1 FS					
		All signals or mark	er board are at Open Proceed to permit t	board are at Open Proceed to permit the train to ride at full speed.			
		Be sure all autho	risations are filled in before performing	g the test	scenarios		
Sequenc	es of the test scenar	rio					
Step	Step description		Description of what to be tested		Statement	Commer	nt
1	Train passes the a	announcement BG	Transition is announced on the DMI.		Pass / Fail		
	of the transition.		If possible, confirm that the TVM	onboard			
			equipment switches to Hot Standby.				
			The request for the acknowledgmen	t of the			
			transition is displayed.				
2	Driver acknowledg	es the transition.	Train switches to Level STM and t	he TVM	Pass / Fail		
Train passes the execution BG of the equip			equipment is armed after a few seconds	i.			
	transition.						
3	Train passes the	KVB balise with	The TVM onboard is activated (	("contrôle	Pass / Fail		
	DVG function.		d'armement" is activated), no expected i	reaction.			
Test sce	nario finished						



#### 4.11.2 Scenario diagram



20 / 28



# 4.12 Test ESC\_TR\_7.1: Transition TVM430 to Level 1 FS

#### 4.12.1 Description

ID		Date			Location / Line	
ESC_TR	_7.1	<dd mm="" yyyy=""></dd>			<line></line>	
Descripti	on	Functionalities tested	:			
		- ESC_TR_7:	Transition TVM to ETCS1 FS			
		This test case is only	required for trains running through line 1 (On	ly line equipped with T	TVM430 on the Infrabel network).	
Signal pa	assed					
Name			Trackside datafile	in service		
S1 : <sig< td=""><td>gnal name of the last</td><td>marker board&gt; is oper</td><td>ו.</td><td></td><td></td></sig<>	gnal name of the last	marker board> is oper	ו.			
S2 : <sig< td=""><td>gnal name of the first</td><td>: <mark>signal&gt;</mark> is open.</td><td></td><td></td><td></td></sig<>	gnal name of the first	: <mark>signal&gt;</mark> is open.				
Test Sce	narios					
Starting	condition	Train in level STM un	der TVM supervision			
		All signals or marker	board are at Open Proceed to permit the train	ard are at Open Proceed to permit the train to ride at full speed.		
		Be sure all authoris	ations are filled in before performing the t	est scenarios		
Sequenc	es of the test scenar	io				
Step	Step description		Description of what to be tested	Statement	Comment	
1	Train passes S1	marker board and	Train switches to level 1 FS.	Pass / Fail		
	receives a MA and	d an immediate level				
	transition.		If CR11666 is not implemented :			
			The request for the acknowledgment of the	ne		
			transition is displayed.			
2	If CR11666 is not im	plemented :	Train continues in level 1 FS.	Pass / Fail		
	Driver acknowled	lges the transition				
	before 5 seconds.					
	Otherwise:					
_	No action of the dr	iver required.				
Test sce	nario finished					

I-B.1



#### 4.12.2 Scenario diagram



I-B.1



# 4.13 Test ESC\_TR\_7.2: Transition TVM430 to Level 1 FS

#### 4.13.1 Description

ID		Date			Location / Line	
ESC_TR	_7.2	<dd mm="" yyyy=""></dd>			<line></line>	
Description	on	Functionalities tested :				
		<ul> <li>ESC_TR_7: Transition</li> </ul>	TVM to ETCS1 FS on S2			
		This test case is only required f	or trains running through line 1 (Only line ed	quipped with T	VM430 on the Infrabel network).	
Signal pa	issed					
Name					Trackside datafile in service	
S1 : <sig< td=""><td>inal name of th</td><td>e last marker board&gt; is closed (v</td><td>vith override lamp on).</td><td></td><td></td></sig<>	inal name of th	e last marker board> is closed (v	vith override lamp on).			
S2 : <sig< td=""><td>inal name of th</td><td>e first signal&gt; is open.</td><td></td><td></td><td></td></sig<>	inal name of th	e first signal> is open.				
Test Sce	narios					
Starting of	condition	Train in level STM under TVM s	supervision			
		The marker board S1 is closed,	signal S2 is open.			
		Be sure all authorizations are	filled in before performing the test scen	arios		
Sequence	es of the test s	cenario				
Step	Step descript	ion	Description of what to be tested	Statement	Comment	
1	Train passes	S1 marker board with override	Train continues in STM TVM	Pass / Fail		
	and receives	no ETCS transition				
2	Train passes	KVB_FGV balise	"Contrôle armement" is deactivated.	Pass / Fail		
3	Train passes	TVM_ESNCB loop	TVM cab signalling turns off.	Pass / Fail		
4	Train passes	signal S2 and receives a MA	Train switches to level 1 FS.	Pass / Fail		
	and an immediate level transition.		If CR11666 is not implemented :			
			The request for the acknowledgment of			
			the transition is displayed.			
5	<u>If CR11666 is</u>	not implemented :	Train continues in level 1 FS.	Pass / Fail		
	Driver ackno	wledges the transition before 5				
	seconds.					
	<u>Otherwise</u> :					

PSI (TC,ETCSsys.L1FS,z) ESC TST DSC 1.6 E



		I-B.1
No action of the driver required.		
Test scenario finished		

#### 4.13.2 Scenario diagram





# 4.14 Test ESC\_TR\_12: Transition ETCS1 FS to STM TBL1+

#### 4.14.1 Description

ID		Date				Location / Line
ESC_TR	_12	<dd mm="" yyyy=""></dd>				<line></line>
Description	on	Functionalities tested	:			
		- ESC_TR_12	: Transition ETCS1 FS to	STM TBL1+		
		Remark: if test case is	s executed in CVT track, a	a text message "=>S*"	is displayed betwee	en from reception of the transition up
		to the first TBL1+ sign	nal. An acknowledgment c	of the text message is i	equired.	
Circa I a a						
Signal pa	ISSED			The shall be detailed as	· · ·	
			alamal.	I rackside datafile in s	service	
51 : <sig< td=""><td>nai name&gt; is open.</td><td>It is the last ETCS1 FS</td><td>signal.</td><td></td><td></td><td></td></sig<>	nai name> is open.	It is the last ETCS1 FS	signal.			
Tastors						
Test Scei	narios					
Starting c	condition	Train is in level 1 mod	te FS upwards signal S1.			
		Be sure all authorisa	ations are filled in before	e performing the test	scenarios	
Sequence	es of the test scenar	io			-	-
Step	Step description		Description of what to be	e tested	Statement	Comment
1	Train passes sign	al S1 and the level	Train receives a transition	on execution to level	Pass / Fail	
	transition announce	ement fixed BG at the	STM. A level transitio	n announcement is		
	reference speed of	the line.	displayed on the DMI.			
			Acknowledgement is	possible about 5		
	seconds after receiving the announcement.					
2	Driver acknowledg	ge the transition and	Train switches to level S	TM.	Pass / Fail	
	train passes th	ne level transition	The possible STM are in	descending order of		
	execution BG.		priority : TBL1+, TBL2, T	BL1, Memor, KVB.		
Test scer	nario finished					



#### 4.14.2 Scenario diagram





# 4.15 Test ESC\_TR\_15: Transition STM TBL1+ to ETCS1 FS

#### 4.15.1 Description

ID		Date					Location / Line		
ESC_TR	_15	<dd mm="" yyyy=""></dd>					<line></line>		
Description	on	Functionalities tested	Functionalities tested :						
		- ESC_TR_15	Transition STM TBL1+	- to ETCS1 FS					
Signal pa	issed								
Name				Trackside datafile in	service				
S1 : <sig< td=""><td>nal name&gt; is open.</td><td>It is the first ETCS1 sig</td><td>Inal</td><td></td><td></td><td></td><td></td></sig<>	nal name> is open.	It is the first ETCS1 sig	Inal						
S2 : <sig< td=""><td>nal name&gt; is open</td><td></td><td></td><td></td><td></td><td></td><td></td></sig<>	nal name> is open								
Test Sce	narios								
Starting of	condition	Train is in level STM	in rear of signal S1.						
		The possible STM are	e in descending order of p	priority: TBL1+, TBL2, T	FBL1, Memor, KV	В.			
		Be sure all authorisa	ations are filled in befor	e performing the test	scenarios				
Sequence	es of the test scenar	io							
Step	Step description		Description of what to be	e tested	Statement	Commen	t		
1	Train passes signa	l S1	Train switches to level 1	FS mode.	Pass / Fail				
			If CR11666 is not implemented :						
			The request for the ac	knowledgment of the					
			transition is displayed.						
2	If CR11666 is not im	plemented :	Train continues in level	1 FS mode.	Pass / Fail				
	Driver acknowledges the transition								
	before 5 seconds.								
	<u>Otherwise</u> :								
	No action of the dri	iver required.							
Test scer	nario finished								



#### 4.15.2 Scenario diagram

